

# Runway 5-23 Rehabilitation Project



# Why is this project necessary?

As part of Morristown Airport's Master Planning process, RWY 5-23 and its components (MALSR Lighting System, Runway Safety Areas (RSA), etc.) were identified as areas in need of rehabilitation, allowing DM to continue to provide a premier general aviation airport for its tenants and transient users.

# Providing the best possible facility is the most important job DM has!

This RWY 5-23 Rehabilitation Project allow us to do that.

# A Major Project, Years in the Making!

- ★ 2006 2015: Prep Work for RWY 5-23 Rehabilitation Project, Phases I & II
  - ★ Investigation process of existing facilities
  - ★ Design process with DM, Delta Airports and McFarland Johnson
  - ★ Permitting applications and approvals
  - ★ Safety Management System discussions with tenants
  - ★ Construction Safety Management coordination between the FAA and Airport Users
  - **★ 2015 2017: Phase I, RWY 5-23 Keel Repair Project Recap** 
    - ★ New Keel section provided the proper structural integrity for future phases.








- ★ Milled out and repaved center 50' Keel Section of 5,800' of RWY 5-23
- ★ Addressed depression on RWY 5-23 to provide pilots with a better operational surface
- ★ DM Provided daily project updates via Email, Social Media and Website to airport operators

## Phase II: RWY 5-23 Rehabilitation Project (2019)

**DM's Project Motto**: "Complete the project as quickly as possible, or as long as it takes to maximize funding and minimize disruption"

- ★ Received first funding in 2019
- ♣ Phase II includes multiple Stages; A through I
  - ★ Phases A & B have been completed
- ★ Phase II Stages separated over multiple years to minimize operational impact; maximizing efficiency of funding
- ★ Phase II, Stages A, B & C work summaries and preview presented in the following slides
- ★ Remaining work summaries for Phase II, Stages D I will be added as they become available

## Phase II, Stage A: Completed



#### ★ Phase II, Stage A Work Summary:

- ★ Construction Staging area built★ Completed in January 2020
- ★ Construction of access road along
- ★ Grading in Runway Safety Areas

east side of RWY 23

#### Construction Staging Area (Completed in January 2020 as part of Phase II, Stage A)





The staging area for all construction vehicle access during the RWY 5-23 Rehabilitation Project was completed in January 2020.


This area provides airport access via Columbia Turnpike, minimizing vehicle traffic operating on airfield.

#### Importance of Phase II, Stage A Construction

- ★ Access road necessary for equipment to efficiently move to and from the RSA and ultimately to access the approach end of RWY 23 construction areas
- ★ Grading of RSA enhances proper drainage away from RWY 5-23 providing a stable surface that does not retain water

# End of Phase II, Stage A Overview

## Phase II, Stage B: Completed Summer/Fall 2021




- ★ Phase II, Stage B Work Summary:
  - Relocated threshold was installed on RWY 23 approach end for culvert replacement on MALSR road
    - ★ RWY 5-23 back to full length as of Nov. 7, 2021
  - ★ Completion of additional perimeter road

<sup>\*</sup>Timing of project dependent on availability of grant funding


#### Importance of Phase II, Stage B Construction

Significantly improved RSA by establishing weight-bearing structures under MALSR road for the first 1,000'



End of Phase II, Stage B Overview

# Phase II, Stage C: \*Timing: TBD, Anticipated Start Date is Late June 2022



- ★ Phase II, Stage C Work Summary:
- ★ Relocating RWY 23 Threshold to allow:
  - ★ Regrading of Runway End Safety Area
  - ★ MALSR replacement
    - ★ Upgraded to rising lighting plane
  - ★ Installation of JCP&L Power Line
    - ★ If not completed in earlier phase
  - ★ Replacement of deer grates
  - ★ 4,998' of usable RWY when displaced

<sup>\*</sup> Timing dependent on Phase II, Stage B completion and funding availability

#### Important Impacts of Phase II, Stage C Construction

- ★ Grading work will provide an enhanced Runway Safety Area when departing RWY 5
- Current MALSR system is outdated and needs to be upgraded. New MALSR System will be installed on a rising plane to provide greater visibility during IFR conditions.

# End of Phase II, Stage C Overview

## Look Ahead: Phases D through I\*

Phase	Date	RWY 5-23 Impact
Phase D	2023 (Fall)	<ul> <li>20-day complete airport closure; all fixed-wing</li> <li>30 night-closures, RWY 5-23 (2200L – 0600L)</li> </ul>
Phase E	2024 (Fall)	<ul> <li>15-day complete airport closure; all fixed-wing</li> <li>35-day complete closure RWY 5-23</li> </ul>
Phase F	2025 (Fall)	<ul> <li>20-day complete closure RWY 5-23</li> <li>30 night-closures RWY 5-23 (2200L – 0600L)</li> </ul>
Phase G	2026 (Fall)	<ul> <li>20-day complete closure RWY 5-23</li> <li>30 night-closures RWY 5-23 (2200L – 0600L)</li> </ul>
Phase H	2027 (Fall)	<ul> <li>2-day complete airport closure; all fixed-wing</li> <li>5-day complete closure RWY 5-23</li> <li>30 night-closures RWY 5-23 (2200L – 0600L)</li> <li>30 night-closures RWY 13-31 (2200L – 0600L)</li> </ul>
Phase I	2028 (Fall)	<ul> <li>RWY 5 displaced, 140 calendar days</li> <li>RWY 5-23 closed 35 nights (2200L – 0600L)</li> </ul>

<sup>\*</sup>Projects starts subject to FAA Grant Funding availability and previous stage completions within Phase II

#### **★ Phase II Overall Operational Impacts:**

- **★ Nightly Runway Closures**
- ★ Full Weekend Airport Closures
- ★ Consecutive 24-Hour Airport Closures
- **★** Navigation Aid impacts

#### **★ Phase II Overall Benefits:**

- ★ Enhanced runway safety areas for RWY 5-23
- ★ Installation of new MALSR Lighting System
- ★ New runway lighting, taxiway lighting and guidance signs
- ★ New operating surface for RWY 5-23

### Online Resources

#### www.mmuair.com

- Airfield Alerts:
  - www.mmuair.com home page
  - Enter email under "MMU Alerts"
- Follow @MMUairport on Twitter

#### DM Contacts:

Darren Large darrenl@mmuair.com 973-538-6400

Corey Hanlon coreyh@mmuair.com 973-538-6400